

THE NUTCRACKER - *Lineset Schedule* - Ballet Northwest as of December 2018

#	Goods	Weight	Trims	Notes
1	<b>Grand Drape</b>			
2	<b>Proscenium Drop</b>	2 Bricks		
3	<b>Kabuki</b>	4 ½ Bricks		Swaged electric for switch SR
4	<b>1<sup>st</sup> Elec</b>	18 Bricks	24' - 2"	<i>Do not fly past spike</i>
5	<b>Street Scrim</b>	2 Bricks		
6	<b>1<sup>st</sup> Kingdom Portal</b>	3.5 Bricks		
7	<b>1<sup>st</sup> Snow Leg</b>	3 Bricks		with snow bag watch movie screen!
8	<i>WCPA Movie Screen</i>			
9	<b>1<sup>st</sup> Party</b>	20 Bricks		
10	<b>WCPA Border</b>	3 Bricks		
11				
12	<b>2<sup>nd</sup> Snow Leg</b>	3 Bricks		
13	<b>2<sup>nd</sup> Kingdom Portal</b>	3 Bricks		
14	<i>WCPA Mid Trav. stored</i>			
15	<b>2<sup>nd</sup> Elec</b>	15 Bricks	1 <sup>st</sup> & 2 <sup>nd</sup> -25' - 7" Snow-26' - 3"	
16	<b>Flat Border w/ Pipe</b>			
17	<b>2<sup>nd</sup> Party</b>	19 1/2 Bricks		
18				
19	<b>3<sup>rd</sup> Kingdom Portal</b>	3 Bricks		
20	<b>3<sup>rd</sup> Snow Leg</b>	3 1/2 Bricks		with snow bag
21	<i>Stored Border</i>			
22				
23	<b>Chandelier</b>	1 ½ Bricks		Swaged A/C
24	<b>3<sup>rd</sup> Elec</b>	16 ½ Bricks	1 <sup>st</sup> - 26' - 0" 2 <sup>nd</sup> - 22' - 6"	
25	<b>3<sup>rd</sup> Party</b>	19 Bricks		
26	<b>WCPA Border</b>			
27	<b>4<sup>th</sup> Kingdom Portal</b>	3 Bricks		
28	<b>4<sup>th</sup> Snow Leg</b>	3 Bricks		
29	<b>Tree</b>	1 Brick		pick point 11"- 4" SL of CL Lo trim: 23'-1" Hi trim: 28'- 10"
30	<b>House Drop</b>	5 Bricks		
31	<b>Star Blackout</b>	1 Brick		
32	<b>4<sup>th</sup> Elec</b>	13 ½ Bricks	1 <sup>st</sup> -25' - 10" 2 <sup>nd</sup> -24' - 3"	SL Masking Leg 7' 6" from SL end of batten
33	<b>Kingdom Drop</b>	7.5 Bricks		
34	<b>Snow Cutout</b>	5 Bricks		
35				
36	<b>5<sup>th</sup> Elec</b>	8 Bricks	26' - 0"	
37				
38	<b>House Hall</b>	1.5 Bricks		
39	<b>Snow Drop</b>	5 Bricks		Stays In Entire Show