

Don Quixote - *Lineset Schedule* - Ballet Northwest as of May DON Q 2019 LOAD OUT LINESET NOTES

#	Goods	Weight	Trims	Notes
1	<b>Grand Drape</b>			
2	<b>Proscenium Drop</b>			SR 20'9" SL 20'6"
3				
4	<b>1<sup>st</sup> Elec</b>			
5	<b>1<sup>ST</sup> Village Portal</b>			SR 12'4" SL 13'2"
6	<b>1<sup>st</sup> Forest Legs</b>			SR 18'5" SL 18'4"
7	<b>1<sup>st</sup> Swan Portal</b>			SR 18'10" SL 17'7"
8	<i>WCPA Movie Screen</i>			
9	<b>Moon Drop</b>			
10	<b>Electric 1.5</b>			
11				
12	<b>2<sup>nd</sup> Village Portal</b>			SR 13'8" SL 12'8"
13	<b>2<sup>nd</sup> Forest Legs</b>			SR 16'1" SL 16'1"
14	<b>2<sup>nd</sup> Swan Portal</b>			SR 16'8" SL 16'9"

**152<sup>nd</sup> Elec**

16

**17DS Lanterns**

SR 3", SL 2', 5', 8'7", 12'9"

18

Note: the Lantern with Lattice was at 8'7"

**193<sup>rd</sup> Village Portal**

SR 11'8" SL 11'4"

**203<sup>rd</sup> Forest Legs**

SR 14'9" SL 14'6"

**213<sup>rd</sup> Swan Portal**

SR 15'5" SL 14'8"

22

23

**243<sup>rd</sup> Elec**

25

**26US Lanterns**

SL 2'2", 5'6", 7'10", 10'8", 13'3"

27

Note: the Lantern with Lattice was at 2'2"

**284<sup>th</sup> Village Portal**

SR 11'11" SL 12'1"

**294<sup>th</sup> Forest Legs**

SR 13' SL 13'5"

**304<sup>th</sup> Swan Legs**

SR 14'6" SL 14'2"

31

**324<sup>th</sup> Elec**

**33 Swan Trees**

THESE WERE NOT USED

34

**355<sup>th</sup> Elec**

**36 Windmill Drop**

Note the changes - Lineset Numbers

**37 Village Drop**

Note the changes - Lineset Numbers

38

39

## GENERAL NOTES:

Measurements show the Onstage tie on point for Legs, and the “Hang Point” for Lanterns as measured from the Center of the Batten.

Lanterns - these are hung by their own Zip Cord. The cord is spiked with white tape — the tape aligns with the bottom of the Batten and determines the length of the hang.

Forest Legs - 2 sets were rolled onto 1 pipe — i.e.: 2nd and 4th legs on 1 pipe, 1st and 3rd on 1 pipe.

Rule of Thumb - Legs / Borders — If the Border is “scalloped”, Legs are hung DS of the Border.  
Otherwise, Legs are hung US of the Border.

## Weights:

Proscenium, Legs and Borders - Swan Lake, Village — 3 bricks

Forest Legs — ½ brick

Lanterns — ½ brick

Full Stage Drops - Moon, Windmill, Village — 5 bricks

Note that the Windmill Drop was hung on Lineset 36 and the Village Drop was hung on Lineset 37