

Sleeping Beauty Line Set Schedule

(Original Document from May 2009, updated 2017)

#	Goods	Weight	Trims	Notes
1	WCPA Main			
2	WCPA Scrim		Deck	
3	Blue Legs	2 bricks	Deck	Tie 19' SL & SR
4	1 st Electric		28'- 0"	
5	WCPA Border		24'- 6"	
6	Stored WCPA Leg Track			
7	WCPA 27' Flat Legs		Deck	Tie 22' SL & SR
8	WCPA Stored Movie Screen			
9	1.5 Electric		30' - 1"	Cables Run SR
10	-----			
11	Vines	1 ½ bricks	29'/grid	Tie at Center
12	ECPA Border		28'- 11"	
13	DS Arch	8 bricks	Deck	No Tie Backs
14	Window Masking		Deck	WCPA 27' Flat Legs
15	2 nd Electric		28'- 6"	
16	2.5 Electric		29'- 4"	Marry to 2 nd Elec
17	Harpies	5 bricks	35'- 4"	Hang after Elecs/ Run Power
SR				
18	Stored WCPA Main Border			
19	WCPA 30' Flat Legs		Deck	Tie 19' SL & SR
20	WCPA Border		25'- 7"	
21	Stored WCPA Border			
22	Stored WCPA Legs and Track			
23	-----			
24	3 rd Electric		29'- 3"	
25	US Arch	8 ½ bricks	Deck	No Tiebacks
26	Window Masking		Deck	WCPA 27' Flat Legs
27	Stored WCPA border			
28	3.5 Elec		27'- 0"	Marry to 4 th Elec
29	Stored WCPA Legs and Track			
30	-----			
31	-----			
32	4 th Elec			
33	US Wall	13 bricks	Deck	Use Bowline for Load-in/out
34	Stored WCPA Traveler			Store Open
35	-----			
36	Stored WCPA Cyc			
37	-----			
38	5 th Elec		23'- 6"	Cables run SR
39	Door Masking	1 brick	10'- 3"	

General Notes: Border trims measured to bottom of goods

Elec trims measured to batten

Cape Pulley from Scenic Rail SR in DS wing (I have know idea what this means, but maybe you do? – Jill)

Working Lines #1, #2 ,#11, #14, #26